

# Hand Avenue Collector Road Upgrade Project Update

July 20, 2012

A public information meeting was held at City Hall on June 7, 2012 where Curtis Burkett of Zev Cohen & Associates, Inc. described the scope of work included in the project and answered questions and concerns. The contractor, Hazen Construction, provided a general idea of the project schedule, approximately 18 months in total duration. The work will be broken into 5 geographic areas beginning with the first phase from US 1 to just west of Coolidge Avenue.



The Notice to Proceed for the project was issued on June 11, 2012 and field work began with the milling of the road from US 1 to the FPL substation on June 19<sup>th</sup>. We are pleased to report that the work is progressing on schedule. To date, the new 8" water main has been installed with new water services to the businesses and residents between US 1 and the railroad tracks. Clearance for use of those services is expected by the first week in August when there should be a noticeable difference in water pressure. Installation of the exfiltration and storm system has also begun in this area to help combat flooding with heavy rain weather conditions.

The next area of construction will be from Nova Road to the midpoint of Oakbrook Drive beginning mid to late September. The duration of each construction area is approximately 90 days. Notification will be sent out to local residents and businesses prior to this area being closed down.

***New 8" water main being installed***

Any residents or business owners with questions, comments or concerns are encouraged to contact the City or their Resident Project Representative, Ed Gard, at (407) 539-4515. The benefits of this project will be realized upon its conclusion and we appreciate your patience and understanding during construction. We are making all efforts possible to minimize the inconvenience to your daily routines. Please remember to observe all construction detours and posted speed limits, especially with workers present.



***New 18" storm drainage/filtration system***



ESG Construction Services, LLC  
Some things are not negotiable.  
Honesty. Integrity. Trust.  
407.539.4515  
28 years of Development & Construction Experience

