

# Hand Avenue Collector Road Upgrade Project Update

August 15, 2012

We are happy to report that the Hand Avenue project is progressing on schedule. The new 8" water main from Coolidge Avenue to US 1 was cleared by the Health Department and new water services were connected for local businesses and residents on Monday, August 13<sup>th</sup>. The exfiltration storm trench will be completed by August 17<sup>th</sup> in this area and we expect to open the road from Coolidge to US 1 by mid September.



The intersection of Hand Avenue and Nova Road is scheduled to be shut down on Monday, August 20<sup>th</sup> to begin construction of Area 2 from Nova Road to the midpoint between the two Oakbrook Drive intersections. This work will consist of a new 12" water main, storm water improvements and 6" curbed roadway and a new sidewalk on the north side of the street. The duration for this work will be 4 months. Scheduling the improvements at US 1 and then at Nova Road gets the most congested traffic areas completed first. In the long run, this will minimize the impact to local businesses and residents along Hand Avenue.



Please remember to observe all construction detours and posted speed limits, especially with workers present. Residents or business owners with questions, comments or concerns are encouraged to contact the City or their Resident Project Representative, Ed Gard, at (407) 539-4515.



ESG Construction Services, LLC  
Some things are not negotiable.  
Honesty. Integrity. Trust.  
407.539.4515  
28 years of Development & Construction Experience

