


Hand Avenue Collector Road Upgrade Project Update

December 21, 2012



On behalf of the City of Ormond Beach, the contractor and the project consultants, we are thankful for your patience and understanding as the Hand Avenue project continues. While the paving to Oakbrook Drive will not be completed by Christmas, we are still making good progress given the existing field conditions. The road base will continue past Oakbrook Drive over the next 3 weeks.



The decision was made to continue the road construction through the 600 block of Hand Avenue in order to pave a larger area. While this seems to extend the construction duration for local residents impacted in this area, the long term effect will provide less inconvenience over the next couple of months. We anticipate paving from Stratford Place through the 600 block by January 23rd. Once Road base is completed through the intersection of Hand and Woodgate / Oakbrook Drive, we encourage all residents from Oakbrook west to enter and exit to the west.

Off road clearing in the park is scheduled to begin in early January. This will include work on the north and south side of Hand Avenue in preparation for the bridge and canal connecting the adjacent lakes.

Please remember to observe all construction detours and posted speed limits, especially with workers present. Residents or business owners with questions, comments or concerns are encouraged to contact the City or their Resident Project Representative, Ed Gard, at (407) 539-4515. Happy Holidays!



ESG Construction Services, LLC
Some things are not negotiable.
Honesty. Integrity. Trust.
407.539.4515
28 years of Development & Construction Experience

