


# Hand Avenue Collector Road Upgrade Project Update

January 23, 2013



The first lift of paving has been completed from Stratford Place east through Oakbrook Drive. Hazen Construction will complete the restoration in this area by Friday, February 1<sup>st</sup>. This includes all irrigation repairs, sidewalks, final grading and sod. If you are a resident in this area and have an irrigation system, please turn on your system and verify that all is in working order or contact Ed Gard and he will make arrangements for the contractor to meet with you. Ed's cell number is (407) 539-4515.



Excavation for the new roadway in the 600 block will begin the week of February 4<sup>th</sup>. During this phase of work there will be heavier truck traffic due to over excavation of materials needed. It would be best if all residents west of Oakbrook Drive enter and exit the area to the west of Oakbrook/Woodgate. Daily ingress and egress for residents in the 600 block will be maintained during this time and contact will be made with you when driveways and curb is scheduled.

Clearing for the required Water Management District mitigation area has been completed and native species plantings will follow the grading of this location. Clearing for the interconnecting of Ponds #3, #4 and #5 is also in progress. The canals created will provide improved storm drainage to the area.

The contractor will begin utility work in Area 4, from just west of Coolidge through Center Street, on Monday, January 28<sup>th</sup>. This includes continued installation of the new 12" water main and upgraded storm drainage. Residents are advised to enter and exit the area south to Fleming and north to Division while this work is being done. Two way traffic with flagging will be provided for residents in this area, however minimized traffic will help expedite the progress.

Please remember to observe all construction detours and posted speed limits, especially with workers present. Residents with questions, comments or concerns are encouraged to contact the City or their Resident Project Representative, Ed Gard, at (407) 539-4515.



ESG Construction Services, LLC  
Some things are not negotiable.  
Honesty. Integrity. Trust.  
407.539.4515  
28 years of Development & Construction Experience

