

Hand Avenue Collector Road Upgrade Project Update

April 05, 2013



Photo No. 1 – Paving of the 600 block

The first lift of asphalt paving has been completed in Area 3, the 600 block of Hand Avenue. The contractor continues to be on schedule for completion by November. With some good weather this spring, maybe even a little early!

The storm drainage overflow relief connection between the retention pond on Lake Park Circle and the Central Park lake to the west has been completed only needing final grading of the City owned lot, seeding and the road repairs to finalize work in that area.

Construction of the new footbridge at Central Park Lake South continues to make progress towards completion. Also under construction is the footbridge over the canal between Central Park Lake North and the adjacent unnamed lake. These two improvements, along with the waterway tunnel under Hand Avenue will provide a fantastic outdoor experience for people with kayaks and canoes.

The new storm drain system continues in the 300 and 400 block of Hand Avenue and should be completed by early May. The road construction will then follow and should be completed by the end of June.

Please remember to observe all construction detours and posted speed limits, especially with workers present. Residents with questions, comments or concerns are encouraged to contact the City or their Resident Project Representative, Ed Gard, at (407) 539-4515.



Photo No. 2 – Newly dug canal and boardwalk between Central Park Lake North and the adjacent lake to the east



ESG Construction Services, LLC

Some things are not negotiable.

Honesty. Integrity. Trust.

407.539.4515

28 years of Development & Construction Experience

