

Hand Avenue Collector Road Upgrade Project Update

July 2, 2013



Work on Hand Avenue in Areas 4 and 5 continues to indicate that completion of the project will be ahead of schedule. Paving for Area 4, from the FPL substation through Center Street is expected by the week of July 22nd. Work on the storm drainage system has resumed in Area 5, from Center Street to the canal crossing. It is anticipated that all utility work will be completed by the end of July.

With the aluminum culvert in place for the kayak/canoe crossing under Hand Avenue, the retaining walls are in progress. Sidewalks through the park area from Division Avenue to Hand Avenue have been completed except for the areas where bollards will be installed at Laurel Creek and the east side of the new boardwalk near the canal crossing

Photo No. 1 – Curb and road work near Arrowhead

Upon completion of the storm drainage in Area 5, curb and road work will begin from Center Street to just west of the canal crossing. Paving is expected to be completed in this area by mid September, as long as we don't experience weather delays. The final lift of asphalt from Nova Road to US 1 and final punchout should be complete by early to mid October

Residents with questions, comments or concerns are encouraged to contact the City or their Resident Project Representative, Ed Gard, at (407) 539-4515.



Photo No. 2 – The canal crossing is complete and the retaining wall is under construction.




ESG Construction Services, LLC

Some things are not negotiable.

Honesty. Integrity. Trust.

407.539.4515

28 years of Development & Construction Experience





ESG Construction Services, LLC

Some things are not negotiable.

Honesty. Integrity. Trust.

407.539.4515

28 years of Development & Construction Experience

