

# Hand Avenue Collector Road Upgrade Project Update

August 2, 2013



**Photo No. 1 – Road excavation in the 500 Block of Hand Avenue.**

All of the utility work for Hand Avenue was completed on July 25<sup>th</sup> with the last section of storm drainage pipe being installed in the 500 block of Hand Avenue. Preparation for paving in Area 4, from the FPL substation west to Center Street, continues with an expectation to pave the first lift through the Center Street intersection by the middle of August.

Excavation and grading of the road sub base from Center Street west to the canal crossing is underway. Curb installation in this area is to begin the week of August 5<sup>th</sup> followed up by driveway aprons and sidewalks. Road base in the 500 block should be completed by August 13<sup>th</sup>. Curb, sidewalks, guardrails and the retaining wall over the canal crossing and connecting to the other side are anticipated to be complete by the end of August. Paving of the first lift over the canal crossing will follow by the middle of September.

Once the first lift of asphalt is completed throughout the project, from US 1 to Nova Road, a punchlist will be generated of all remaining items that need to be addressed by the contractor. Upon completion of the punchlist, the final lift of asphalt and striping will be installed.

Residents with questions, comments or concerns are encouraged to contact the City or their Resident Project Representative, Ed Gard, at (407) 539-4515.



**Photo No. 2 – Preparation to pave east of Center Street.**



ESG Construction Services, LLC

Some things are not negotiable.

Honesty. Integrity. Trust.

407.539.4515

28 years of Development & Construction Experience

